



CITY OF MERCER ISLAND, WASHINGTON

9611 SE 36th Street • Mercer Island, WA 98040-3732

(206) 275-7600 • (206) 275-7663

www.mercergov.org

First Hill Water System Improvements Project Project Status

Project Status | March 26, 2012

The contractor, R.L. Alia Company, mobilized on March 13, 2012. They started work grinding the trench pavement the same week.

During the week of March 19, R.L. Alia Company worked on the following:

- Water service replacement:
 - On SE 29th Street, between 71st Avenue and 74th Avenue SE
 - On 74th Avenue SE, between SE 29th Street and SE 32nd Street
- Water main connection:
 - At the intersection of SE 29th Street and 71st Avenue SE
- Installation of new water main
 - At SE 34th Street, between 72nd Avenue SE and 72nd Place SE
 - At 72nd Place SE on the section north of SE 34th Street

This week (the week of March 26), the contractor is planning to do the following work:

- Continue water service replacement in the same area as last week; they will move south on 74th Avenue SE as work progresses.
- Complete the water main connection work at the intersection of SE 29th Street and 71st Avenue SE. This work requires a water main shutdown on Tuesday, March 27.
- Continue installation of the new water main on 72nd Place SE and 72nd Avenue SE, both in the section between SE 32nd Street and SE 34th Street.

A total of 17 homes will be affected by the water main shutdown on Tuesday, March 27. Advanced notice was provided to the affected residents a week ago. Door hanger reminders were distributed to these homes today.

The contractor, R.L. Alia Company, remains on schedule as of today, March 26, 2012.

Project Status | February 27, 2012

On February 21, 2012, the Mercer Island City Council awarded the construction contract for the third phase of work to R.L. Alia Company, a general contractor from Renton. This phase of the project has been designed by The Blueline Group, LLC of Kirkland. R.L. Alia expects to begin construction in mid- to late March.