



# CITY of MERCER ISLAND SEWER LAKE LINE REPLACEMENT PROJECT PROJECT UPDATE

June 2009

## You're Invited to Join Us

The barges are arriving in the lake and the sewer lake line construction is slated to begin July 2. You're invited to join us at an informal meeting to talk about upcoming construction activities before the busy SeaFair weekend.

- **Wednesday, July 8**
- **Drop-in anytime time between 5:00 and 7:00 pm**
- **Slater Park (2835 60<sup>th</sup> Place SE)**

During this informal meeting, you will meet representatives from our contractor, Manson Construction Company, to learn about the equipment you will see and construction methods they will be using in the coming months.

## Project Update

During June, Manson Construction completed their preconstruction surveys and mobilized their equipment and barges in preparation for the July 2 in-water construction start date. Fabricators delivered precast concrete anchors and ductile iron pipe to Manson, who loaded these materials onto their barges for use in the lake line construction.

Manson will begin working from I-90 to the north towards Roanoke. Once that portion is complete (estimated end of August), they will begin at I-90 and work south towards Proctor Landing (ending October 15, as permitted). They will dig the trench for the pipe first (approximately 300 feet in length at a time), install the pipe, and then repeat the sequence. They will begin installing the side sewers in July 2010.

Global Diving will work as a sub-contractor to Manson, assisting with the underwater installation of the pipe. Ballard Diving will work with Vanir Construction Management to inspect the pipe once it is installed.

Work also continues on the Pump Station Replacement project, located under the I-90 bridge. Stellar J Corporation, the contractor, installed a metal roof at the control building and waterproofed the exterior of the structure. They also completed installation of the sheet pile shoring, and began excavation of the Pump Station cell.

## We Need to Hear from You

We need to hear from property owners to learn if you have irrigation or other pipelines that are in the lake, particularly if the pipe extends past the end of your dock. If you know of a pipeline extending from your property into the lake, contact Anne Tonella-Howe, City of Mercer Island Project Manager, at (206) 275-7813 or [anne.tonella-howe@mercergov.org](mailto:anne.tonella-howe@mercergov.org) to provide details.

For more information on this project, visit [www.mercergov.org/lakeline](http://www.mercergov.org/lakeline) for project updates.



City of Mercer Island  
9611 S.E. 36th St.  
Mercer Island, WA  
98040-3732